



## SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100004
Project Name	Rehab 2nd Floor Culkin Hall for Human Resources/Payroll

Project Scope	
---------------	--

Project Phase	C6 - Complete
---------------	---------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants		
Contractors		

Project Update	
----------------	--

Project Schedule	Project Start Date	10/01/2013
	Project Finish Date	11/11/2015
	Planning Start Date	10/01/2013
	Planning Finish Date	11/13/2013
	Design Start Date	07/01/2014
	Design Finish Date	09/08/2015
	Construction Start Date*	01/05/2014
	Construction Finish Date*	03/20/2015
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$62,100
	Projected Costs	\$50,629
	Projected Budget Variance	\$11,471