

## SUNY Oswego Facilities Services Monthly Project Update

April, 2018

Project #	100015	
Project Name	SOE Phase III Wilber (Parent Project)	
Project Scope	The School Of Education, Phase-III (SOE-III) project represents the third and final phase of the renovation of Park and Wilber Halls. This will include complete renovation of the three-story, or 'Tower' section of Wilber. Previous phases included the addition of new labs on Wilber Hall (Phase-I, 2012) and the rehabilitation of Park Hall (Phase-II, 2013).  The plans include demolition and abatement of interior finishes, fixtures and partitions, as well as replacement of all major systems as the mechanical, electrical, plumbing, roof and windows within the work area are original with the exception of the first floor (limited renovation appx. ten years ago).  Reconstruction will begin in July, 2017; completion of the full renovation scope of work and re-occupancy is August, 2018. (MJL, 2017.06.06).	
Project Phase	C3 - Construction	
Current Project Coordinator	Larry Gettino	
Consultants	Chiang O'Brien Architects, DPC	Genesys Engineering PC
Contractors	PAC & Associates of Oswego Inc.	
Project Update	Painting started on floor 3. Sheet rock being installed on floors 2 Aluminum window frames being installed. Misc. MEP rough-in work in progress on floors B, 2 and 3. Structural reinforcing work continuing. Exterior work as weather permits. 4/16/18 LG	
	Project Start Date	05/11/2015
Project Schedule	Project Finish Date	08/10/2020
	Planning Start Date	06/12/2015
	Planning Finish Date	09/18/2015
	Design Start Date	11/12/2015
	Design Finish Date	04/11/2017
	Construction Start Date*	07/05/2017
	Construction Finish Date*	06/28/2019
*Construction Dates Include Warranty Period	Equipment Start Date	

	Equipment Finish Date	
	Projected Budget	\$15,352,500
Project Costs	Projected Costs	\$13,250,256
	Projected Budget Variance	\$2,102,244