



## SUNY Oswego Facilities Services Monthly Project Update

April, 2018

Project #	100088
Project Name	Campus-wide Lighting Improvement for CM/Energy. Con.

Project Scope	<p>Energy use reduction across campus is a priority of the institution and Executive Order 88. Large-scale lighting improvements to replace older fixtures with new, LED units and upgraded controls can help contribute a large portion of the savings needed to meet our goals. This project will provide a plan to do just that in the Lee Hall Gymnasium, Lee Hall Pool, Laker Hall Gymnasium (Max Ziel), and The Marano Campus Center (MCC) Spine (ADA pedestrian passage). Additionally it will provide preliminary data for options to replace units in the MCC MCC Convocation Center/Arena. (MJL, 2016.05.12)</p>
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>April 9, 2018 (M. Lotito)</p> <ol style="list-style-type: none"> <li>1. Design documents received from OB&amp;G for lighting system replacement in MaxZiel Gym (Laker Hall). Turned over to M&amp;O on March 7th, 2017 to evaluate for in-house installation.</li> <li>2. Design proposal requested for MCC Arena. Anticipate receipt and approval by 2/1/2018.</li> <li>3. Additional projects will need design work to bring them up to Construction Document status (suitable for bidding); includes The MCC Spine, Lee Hall Gym and Lee Hall Pool.</li> </ol>
----------------	--

Project Schedule	Project Start Date	06/04/2014
	Project Finish Date	07/28/2015
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$337,500
	Projected Costs	\$24,919
	Projected Budget Variance	\$312,581