



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

April, 2017

| | |
|--------------|---------------------------------------|
| Project # | 100096 |
| Project Name | Penfield Library Computer Lab for CTS |

| | |
|---------------|---|
| Project Scope | <p>Replace the central computer stations (total of 24 seats) with new computer tables and chairs allowing for better ergonomics and additional work space at each station.</p> <p>Replace the perimeter tables and chairs to match and/or coordinate.</p> <p>Replace carpet and wall base with new carpet tiles, current carpet is duct taped at the seams.</p> <p>Patch and paint all wall surfaces to freshen and / or modernize the overall look of the space.</p> |
|---------------|---|

| | |
|---------------|---------------|
| Project Phase | C6 - Complete |
|---------------|---------------|

| | |
|-----------------------------|----------------|
| Current Project Coordinator | Tedra Marshall |
|-----------------------------|----------------|

| | | |
|-------------|-------------|--|
| Consultants | SUNY Oswego | |
| Contractors | SUNY Oswego | |

| | |
|----------------|--|
| Project Update | 11/18/2016 JLM-Dave with Midcity confirmed an install on 11/23. ETA of 9:00, with a quick turnaround time, as a result of pre-assembly and 4-6 installers. |
|----------------|--|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 06/23/2015 |
| | Project Finish Date | 09/18/2017 |
| | Planning Start Date | 06/23/2015 |
| | Planning Finish Date | 09/18/2015 |
| | Design Start Date | 06/23/2015 |
| | Design Finish Date | 07/20/2015 |
| | Construction Start Date* | 05/29/2016 |
| | Construction Finish Date* | 09/18/2017 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|----------|
| Project Costs | Projected Budget | \$75,110 |
| | Projected Costs | \$52,402 |
| | Projected Budget Variance | \$22,708 |