



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

| | |
|--------------|--|
| Project # | 100100 |
| Project Name | Marano Campus Center - Rehab Copy Center |

| | |
|---------------|--|
| Project Scope | <p>Constructing 4 new private offices in the existing space using steel studs and sheet rock.</p> <p>Reworking electrical, data, ceiling, lights, life safety, and mechanical systems to meet the needs of the new space.</p> <p>New flooring (carpet) and paint to match the existing theme of the building.</p> <p>Removal of existing security gates and adding an entrance similar to the other suites in the building</p> <p>New furniture throughout</p> |
|---------------|--|

| | |
|---------------|---------------|
| Project Phase | C6 - Complete |
|---------------|---------------|

| | |
|-----------------------------|-------------------|
| Current Project Coordinator | Jason Mirisolloff |
|-----------------------------|-------------------|

| | | |
|-------------|-------------------------|--|
| Consultants | Dwyer Architectural LLC | |
| Contractors | | |

| | |
|----------------|---|
| Project Update | Statement of accounts is complete. Review of punch list and customer review is being planned with customer. |
|----------------|---|

| | | |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date | 08/11/2015 |
| | Project Finish Date | 12/06/2017 |
| | Planning Start Date | 08/11/2015 |
| | Planning Finish Date | 09/04/2015 |
| | Design Start Date | 09/17/2015 |
| | Design Finish Date | 07/22/2016 |
| | Construction Start Date* | 08/02/2016 |
| | Construction Finish Date* | 12/05/2017 |
| | Equipment Start Date | |
| | Equipment Finish Date | |

*Construction Dates Include Warranty Period

| | | |
|---------------|---------------------------|-----------|
| Project Costs | Projected Budget | \$104,000 |
| | Projected Costs | \$ 65,706 |
| | Projected Budget Variance | \$ 38,294 |