



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100104
Project Name	Downtown: OBCR Relocation

Project Scope	
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Jason Mirisloff
-----------------------------	-----------------

Consultants		
Contractors		

Project Update	Signed off on punch list items for 34 Bridge St. on 4/3/2017. Getting quotes for furniture for 121 location. Purchasing appliances, fridge, microwave, etc. for 34 Bridge St. and planning to move occupants on 4/13/2017.
----------------	--

Project Schedule	Project Start Date	04/06/2020
	Project Finish Date	08/15/2023
	Planning Start Date	04/06/2020
	Planning Finish Date	05/19/2020
	Design Start Date	01/05/2021
	Design Finish Date	03/15/2022
	Construction Start Date*	05/18/2022
	Construction Finish Date*	08/15/2023
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$102,000
	Projected Costs	\$ 0
	Projected Budget Variance	\$102,000