



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100108
Project Name	Extended Learning Program Relocation Space Assignment

Project Scope	
---------------	--

Project Phase	C4 - Substantially Complete / Punchlist
---------------	-----------------------------------------

Current Project Coordinator	Jon Russo
-----------------------------	-----------

Consultants		
Contractors		

Project Update	4.16.2017 (JR) -Final finish item is removal of 2x4 blocking and paint behind.	
----------------	-----------------------------------------------------------------------------------	--

Project Schedule	Project Start Date	03/25/2019
	Project Finish Date	05/31/2023
	Planning Start Date	03/25/2019
	Planning Finish Date	05/07/2019
	Design Start Date	12/23/2019
	Design Finish Date	03/01/2021
	Construction Start Date*	05/04/2021
	Construction Finish Date*	05/31/2023
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$55,000
	Projected Costs	\$ 842
	Projected Budget Variance	\$54,158