



SUNY Oswego Facilities Services Monthly Project Update

April, 2018

Project #	100112
Project Name	Campus Wide: Installation of CO detectors

Project Scope	<p>It is estimated 130 Carbon Monoxide detectors will need to be installed. Additionally, approximately 22 Fire Panels will need to be upgraded to communicate with the new devices and all 38 Fire Panels will need reprogramming. Upon completion, a 10% acceptance test of all building devices will be required.</p>
---------------	--

Project Phase	D5 - Construction Documents
---------------	-----------------------------

Current Project Coordinator	Tim O'Hara
-----------------------------	------------

Consultants	Dwyer Architectural LLC	C&S Engineers Inc.
Contractors	Simplex Grinnell LP	

Project Update	<p>October 31, 2017 (Knopp)</p> <ol style="list-style-type: none"> 1. Knapp Electric continuing to route conduit and wires. 2. Following buildings are ready for new panel swap out as of 10/31/17 <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;">Penfield</td> <td>Commissary</td> </tr> <tr> <td>Hewitt Union</td> <td>Building #12</td> </tr> <tr> <td>Mahar</td> <td>Building #20</td> </tr> <tr> <td>Lanigan</td> <td>Pole Barn</td> </tr> <tr> <td>Cooper</td> <td>Laker</td> </tr> <tr> <td>Pathfinder</td> <td></td> </tr> <tr> <td>Littlepage</td> <td></td> </tr> </table>	Penfield	Commissary	Hewitt Union	Building #12	Mahar	Building #20	Lanigan	Pole Barn	Cooper	Laker	Pathfinder		Littlepage	
Penfield	Commissary														
Hewitt Union	Building #12														
Mahar	Building #20														
Lanigan	Pole Barn														
Cooper	Laker														
Pathfinder															
Littlepage															

Project Schedule	Project Start Date	11/02/2015
	Project Finish Date	03/29/2019
	Planning Start Date	11/01/2015
	Planning Finish Date	12/14/2015
	Design Start Date	09/01/2016
	Design Finish Date	03/16/2017
	Construction Start Date*	05/09/2017
	Construction Finish Date*	10/31/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$757,000
---------------	------------------	-----------

	Projected Costs	\$702,442
	Projected Budget Variance	\$54,558