

SUNY Oswego Facilities Services Monthly Project Update

April, 2018

Project #	100115				
Project Name	Commissary - Rehab Cold Storage				
Project Scope	Existing coolers and freezers have exceeded their useful life and cost about \$150k/yr to maintain. This project will provide for the removal and abatement of existing equipment and installation of new units as determined by programming and operations of the facility. Key goals of the project include increased energy efficiency, decreased load-in times to take deliveries into cooled spaces by the pallet-load and reduced ongoing maintenance costs.				
Project Phase	D3 - Schematic				
Current Project Coordinator	Michael Lotito				
Consultants	Dwyer Architectural LLC	Erdman Anthony Consulting Engineers			
Contractors	·	, ,			
Project Update	Services, AVP and FM&O. 2. Pre-Bid drawings received 12/20	0/2017. 75% of review comments			
Project Update	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017	cestimate and final documents; will update			
Project Update	 Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 Awaiting revised schedule, cost 	estimate and final documents; will update etion dates in January, 2018.			
Project Update	Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 Awaiting revised schedule, cost anticipated design & construction complete.	estimate and final documents; will update etion dates in January, 2018. 03/11/2016			
Project Update	Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 Awaiting revised schedule, cost anticipated design & construction complements Project Start Date	estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020			
Project Update	Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 Awaiting revised schedule, cost anticipated design & construction complements Project Start Date Project Finish Date	estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020 03/11/2016			
Project Update	Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 Awaiting revised schedule, cost anticipated design & construction complements Project Start Date Project Finish Date Planning Start Date	03/11/2016 03/11/2016 03/11/2016 04/25/2016			
	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 3. Awaiting revised schedule, cost anticipated design & construction complements Project Start Date Project Finish Date Planning Start Date Planning Finish Date	03/11/2016 03/11/2016 01/01/2020 03/11/2016 01/01/2016 04/25/2016 07/04/2017			
Project Update Project Schedule	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 3. Awaiting revised schedule, cost anticipated design & construction complements of the project Start Date Planning Start Date Planning Finish Date Design Start Date	2. estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020 03/11/2016 04/25/2016 07/04/2017 02/23/2018			
	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 3. Awaiting revised schedule, cost anticipated design & construction complements of the project Start Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date	estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020 03/11/2016 04/25/2016 07/04/2017 02/23/2018 07/03/2018			
	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 3. Awaiting revised schedule, cost anticipated design & construction complements of the project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date	estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020 03/11/2016 04/25/2016 07/04/2017 02/23/2018 07/03/2018 01/01/2020			
	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 3. Awaiting revised schedule, cost anticipated design & construction complements of the project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date*	estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020 03/11/2016 04/25/2016 07/04/2017 02/23/2018 07/03/2018 01/01/2020			
Project Schedule	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 3. Awaiting revised schedule, cost anticipated design & construction complements Project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Construction Start Date* Construction Finish Date* Equipment Start Date Equipment Finish Date	estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020 03/11/2016 04/25/2016 07/04/2017 02/23/2018 07/03/2018 01/01/2020			
Project Schedule	2. Pre-Bid drawings received 12/20 submitted to design team on 12/27/2017 3. Awaiting revised schedule, cost anticipated design & construction complements of the project Start Date Project Finish Date Planning Start Date Planning Finish Date Design Start Date Design Finish Date Construction Start Date* Construction Finish Date* Equipment Start Date	estimate and final documents; will update etion dates in January, 2018. 03/11/2016 01/01/2020 03/11/2016 04/25/2016 07/04/2017 02/23/2018 07/03/2018 01/01/2020 \$565,500			