



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100122
Project Name	Campuswide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	Lakeside is still waiting on occupied/vacant lock but is operational (key can be picked up from Johnson or Riggs front desk). Install expected by the end of week. All other priority one and two rooms are complete.
----------------	---

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$66,400
	Projected Costs	\$18,582
	Projected Budget Variance	\$47,818