



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100126
Project Name	Penfield Library - Construct Collaborative Classroom

Project Scope	
---------------	--

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Jason Mirisolloff
-----------------------------	-------------------

Consultants		
Contractors		

Project Update	Planning will begin next week and a project kick off meeting will be scheduled.
----------------	---

Project Schedule	Project Start Date	05/24/2016
	Project Finish Date	07/04/2018
	Planning Start Date	05/24/2016
	Planning Finish Date	07/06/2016
	Design Start Date	02/21/2017
	Design Finish Date	05/01/2018
	Construction Start Date*	02/27/2017
	Construction Finish Date*	05/15/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$54,000
	Projected Costs	\$ 1,711
	Projected Budget Variance	\$52,289