



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100145
Project Name	Waterbury Post Construction Follow-Up

Project Scope	
---------------	--

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Larry Gettino
-----------------------------	---------------

Consultants		
Contractors		

Project Update	Working with DASNY for planning and design. Items have been identified. Some scheduled for summer 2017 and other for summer 2018. Budget in place for 2017.
----------------	---

Project Schedule	Project Start Date	12/27/2019
	Project Finish Date	03/05/2024
	Planning Start Date	12/27/2019
	Planning Finish Date	02/10/2020
	Design Start Date	09/25/2020
	Design Finish Date	12/03/2021
	Construction Start Date*	02/08/2022
	Construction Finish Date*	03/05/2024
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$134,150
	Projected Costs	\$ 6,793
	Projected Budget Variance	\$127,357