



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	100146
Project Name	Campus-wide Refrigerant Monitoring

Project Scope	Project will engage an engineering firm to evaluate each location and determine the requirements for refrigerant monitoring. Their report will include the steps needed to be taken towards Code compliance.
---------------	--

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Kevin Knopp
-----------------------------	-------------

Consultants	IPD Engineering	
Contractors		

Project Update	March 17, 2017 (M. Lotito) 1. Project turned over to FM&O for execution.
----------------	---

Project Schedule	Project Start Date	01/03/2017
	Project Finish Date	03/07/2019
	Planning Start Date	01/03/2017
	Planning Finish Date	01/26/2017
	Design Start Date	08/04/2017
	Design Finish Date	09/11/2017
	Construction Start Date*	10/19/2017
	Construction Finish Date*	03/07/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$62,200
	Projected Costs	\$ 0
	Projected Budget Variance	\$62,200