



## SUNY Oswego Facilities Services Monthly Project Update

April, 2018

Project #	100179
Project Name	Park Hall - Basement/Sub-Basement Ventilation Improvements

Project Scope	
---------------	--

Project Phase	
---------------	--

Current Project Coordinator	Tim O'Hara
-----------------------------	------------

Consultants		
Contractors		

Project Update	November 22, 2017 (M. Lotito) 1. PA submitted for approval; initial Scope, Schedule and Budget established.
----------------	--

Project Schedule	Project Start Date	06/15/2017
	Project Finish Date	05/27/2020
	Planning Start Date	06/15/2017
	Planning Finish Date	12/06/2017
	Design Start Date	08/31/2018
	Design Finish Date	12/18/2018
	Construction Start Date*	12/27/2018
	Construction Finish Date*	05/28/2020
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$106,700
	Projected Costs	\$0
	Projected Budget Variance	\$106,700