



# SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	1069-01
Project Name	Campus Center - Arena Netting

Project Scope	<p>The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.</p> <p>Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).</p>
---------------	--

Project Phase	C2 - Contracted
---------------	-----------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	<p>Bob Lloyd, 4/14/17</p> <ol style="list-style-type: none"> <li>1. Conducted Kick-off meeting</li> <li>2. Contractor turning in submittals</li> <li>3. Construction window (arena shut-down) from July 24 through August 18, 2017</li> </ol>
----------------	---

Project Schedule	Project Start Date	01/01/2015
	Project Finish Date	10/29/2018
	Planning Start Date	01/01/2015
	Planning Finish Date	03/17/2015
	Design Start Date	08/18/2015
	Design Finish Date	02/16/2016
	Construction Start Date*	03/15/2017
	Construction Finish Date*	10/29/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$128,835
	Projected Costs	\$101,035
	Projected Budget Variance	\$ 27,800