



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	1069-02
Project Name	Campus Center - Student Activity Center

Project Scope	<p>The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.</p> <p>Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).</p>
---------------	--

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>April 4, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> 1. Schematic design submission received; review meeting scheduled for week of 4/10. 2. Anticipate design completion by July 2017; Construction complete by March 2018.
----------------	--

Project Schedule	Project Start Date	01/28/2013
	Project Finish Date	07/26/2019
	Planning Start Date	01/28/2013
	Planning Finish Date	01/13/2015
	Design Start Date	03/01/2017
	Design Finish Date	11/14/2017
	Construction Start Date*	10/19/2017
	Construction Finish Date*	07/26/2019
	Equipment Start Date	
*Construction Dates Include Warranty Period		Equipment Finish Date

Project Costs	Projected Budget	\$1,481,000
	Projected Costs	\$ 198,154
	Projected Budget Variance	\$1,282,847