



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	1075-01
Project Name	Tyler Hall 1A - Drawing and Painting Rooms

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	<p>Bob Lloyd, 4/14/17</p> <ol style="list-style-type: none"> 1. Contractor installing acoustic panels 2. Controls contractor installing conduit, pulling wire 3. HVAC contractor installing ductwork 4. Painter onsite prepping and priming Rooms 214 & 215 5. Painter finished painting Room 225 6. Millwork installed 7. Counter-top in Room 225 installed, others in process 8. Door hardware being installed 9. Electricians installing wire mold for power
----------------	--

Project Schedule	Project Start Date	12/22/2015
	Project Finish Date	07/27/2018
	Planning Start Date	12/22/2015
	Planning Finish Date	02/03/2016
	Design Start Date	02/01/2016
	Design Finish Date	08/08/2016
	Construction Start Date*	12/01/2016
	Construction Finish Date*	07/27/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$942,891
	Projected Costs	\$738,222
	Projected Budget Variance	\$204,669