



SUNY Oswego Facilities Services Monthly Project Update

April, 2017

Project #	1075-03
Project Name	Tyler Hall 1D - Print Making and Photo Studios

Project Scope	Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.
---------------	---

Project Phase	C2 - Contracted
---------------	-----------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants		
Contractors		

Project Update	Bob Lloyd, 4/14/17 1. Contractor turning in submittals 2. Door cut in from hallway into Room 219D 3. Asbestos work being scheduled
----------------	---

Project Schedule	Project Start Date	11/13/2014
	Project Finish Date	09/30/2019
	Planning Start Date	11/13/2014
	Planning Finish Date	12/23/2016
	Design Start Date	04/05/2017
	Design Finish Date	12/29/2017
	Construction Start Date*	03/05/2018
	Construction Finish Date*	09/30/2019
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$1,108,755
	Projected Costs	\$ 969,250
	Projected Budget Variance	\$ 139,505