

Project #

## SUNY Oswego Facilities Services Monthly Project Update

August, 2017

100013

1 Tojcot II	100011	•
Project Name	Renovate Penfield First Floor Lobby and Reference Room	
Project Scope	Reference Room: Replace carpet, ceiling tiles, and light fixtures with new. Patch and Paint all wall surfaces including columns. Sand down and paint the existing stack shelving to look like new. Build partition walls to separate the new writing center space to include one semiprivate office.  Update and add locations for electrical and data services to support the modern technologies for both the library and writing center. Purchase new furniture for the writing center. Lobby Area: Repair and refinish terrazzo flooring. Replace ceiling tiles and light fixtures with new. Patch and paint all wall surfaces including columns. Add four custom millwork desk units to support the following library functions: Circulation desk, research desk, computer lab assistant (CLA), and writing center personal all located throughout the lobby area. Purchase furniture to support the printing needs throughout the lobby space.	
Project Phase	C5 - In Clo	seout
Current Project Coordinator	Tedra Marshall	
Consultants	SUNY Oswego	
Contractors	PAC & Associates of Oswego Inc.	Knapp Electric, Inc.
Project Update	6-14-17 TLM - working on closeout documentation	
	Project Start Date	08/26/2013
	Project Finish Date	06/16/2017
	Planning Start Date	08/26/2013
	Planning Start Date Planning Finish Date	
	ů	08/26/2013
Project Schedule	Planning Finish Date	08/26/2013 10/08/2013
Project Schedule	Planning Finish Date  Design Start Date	08/26/2013 10/08/2013 08/26/2013
Project Schedule	Planning Finish Date  Design Start Date  Design Finish Date	08/26/2013 10/08/2013 08/26/2013 08/26/2013
Project Schedule	Planning Finish Date  Design Start Date  Design Finish Date  Construction Start Date*	08/26/2013 10/08/2013 08/26/2013 08/26/2013 10/01/2015
Project Schedule  *Construction Dates Include Warranty Period	Planning Finish Date  Design Start Date  Design Finish Date  Construction Start Date*  Construction Finish Date*	08/26/2013 10/08/2013 08/26/2013 08/26/2013 10/01/2015
	Planning Finish Date  Design Start Date  Design Finish Date  Construction Start Date*  Construction Finish Date*  Equipment Start Date  Equipment Finish Date	08/26/2013 10/08/2013 08/26/2013 08/26/2013 10/01/2015 03/17/2017
	Planning Finish Date  Design Start Date  Design Finish Date  Construction Start Date*  Construction Finish Date*  Equipment Start Date	08/26/2013 10/08/2013 08/26/2013 08/26/2013 10/01/2015