



SUNY Oswego  
Facilities Services  
Provide Support & Service

SUNY Oswego  
Facilities Services  
Monthly Project Update

August, 2016

Project #	100036
Project Name	Signage ADA - Interior Signage

Project Scope	Construct and install ADA compliant signage in the following buildings; Commissary, Cooper Dining Hall, Lee Hall, Littlepage Dining Hall, Maintenance Building, Marano Campus Center, Mary Walker Health Center, Pathfinder Dining Hall, Service Building, and Wilber Hall.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	
Contractors	PAC & Associates of Oswego Inc

Project Update	Production of signs is moving along. Sign install to start July 16, 2016. Building occupants have been notified of install dates. LEED certificate drawing submittals have been started.
----------------	--

Project Schedule	Project Start Date	12/09/2013
	Project Finish Date	09/19/2017
	Planning Start Date	12/09/2013
	Planning Finish Date	12/24/2013
	Design Start Date	03/21/2014
	Design Finish Date	09/03/2014
	Construction Start Date*	04/06/2016
	Construction Finish Date*	09/19/2017
	Equipment Start Date	
Equipment Finish Date		

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$210,800
	Projected Costs	\$171,165
	Projected Budget Variance	\$ 39,635