



SUNY Oswego
Facilities Services
Provide. Support. R. Serve.

SUNY Oswego
Facilities Services
Monthly Project Update

August, 2016

Project #	100060
Project Name	Mackin Hall - Rehab for ecEnglish

Project Scope	2016 - Bid out of A/C. Installation to be complete by July 31st, 2016. 2014 - Build out of new classroom and office spaces within existing rooms in Mackin Hall. Project includes: Building of partitions, finishing/painting, air conditioning, drop ceilings, electrical, & door hardware.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Mark Fuller
-----------------------------	-------------

Consultants		
Contractors	PAC & Associates of Oswego Inc	Trane US Inc

Project Update	Roof work for pipe portals has been completed, roof fall protection post still need to be installed. Trane has installed air conditioning condensers on roof and split systems in classrooms & office suite. Prior to filling the lines with refrigerant we are walking the project with Trane 6/21/2016.
----------------	---

Project Schedule	Project Start Date	10/01/2014
	Project Finish Date	08/26/2017
	Planning Start Date	10/01/2014
	Planning Finish Date	10/23/2014
	Design Start Date	12/08/2014
	Design Finish Date	02/03/2015
	Construction Start Date*	03/01/2015
	Construction Finish Date*	08/02/2016
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$183,850
	Projected Costs	\$175,322
	Projected Budget Variance	\$ 8,528