



## SUNY Oswego Facilities Services Monthly Project Update

August, 2017

|              |                                      |
|--------------|--------------------------------------|
| Project #    | 100069                               |
| Project Name | Campus Center - Repairs and Upgrades |

|               |  |
|---------------|--|
| Project Scope | <p>This is the parent project for a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, replacement of the Arena netting hoist system (1069-01), a new Student Activity Center in the former Swetman Gym locker room area (1069-02). etc. Construction will be on-going from December 2015 through mid-2018. (MJL, 2017.05.09).</p> |
|---------------|--|

|               |                |
|---------------|----------------|
| Project Phase | Not Applicable |
|---------------|----------------|

|                             |                |
|-----------------------------|----------------|
| Current Project Coordinator | Michael Lotito |
|-----------------------------|----------------|

|             |  |  |
|-------------|--|--|
| Consultants |  |  |
| Contractors |  |  |

|                |  |
|----------------|--|
| Project Update | <p>May 10, 2017 (M. Lotito)<br/>1. See sub-projects for updates: Arena Netting 1069-01, Student Activity Center 1069-02.</p> |
|----------------|--|

|                  |                           |            |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date        | 12/05/2014 |
|                  | Project Finish Date       | 11/06/2019 |
|                  | Planning Start Date       | 12/05/2014 |
|                  | Planning Finish Date      | 08/02/2015 |
|                  | Design Start Date         | 09/22/2016 |
|                  | Design Finish Date        | 07/12/2017 |
|                  | Construction Start Date*  | 09/07/2017 |
|                  | Construction Finish Date* | 11/06/2019 |
|                  | Equipment Start Date      |            |
|                  | Equipment Finish Date     |            |

\*Construction Dates Include Warranty Period

|               |                           |             |
|---------------|---------------------------|-------------|
| Project Costs | Projected Budget          | \$1,775,000 |
|               | Projected Costs           | \$ 160,962  |
|               | Projected Budget Variance | \$1,614,038 |