



**SUNY Oswego
Facilities Services
Monthly Project Update**

August, 2016

Project #	100100
Project Name	Marano Campus Center - Rehab Copy Center

Project Scope	Constructing 4 new private offices in the existing space using steel studs and sheet rock. Reworking electrical, data, ceiling, lights, life safety, and mechanical systems to meet the needs of the new space. New flooring (carpet) and paint to match the existing theme of the building. Removal of existing security gates and adding an entrance similar to the other suites in the building New furniture throughout
----------------------	---

Project Phase	D5 - Construction Documents
----------------------	-----------------------------

Current Project Coordinator	Tedra Marshall
------------------------------------	----------------

Consultants	Dwyer Architectural LLC
Contractors	

Project Update	Campus staff to complete demo prior to August 1st.
-----------------------	--

Project Schedule	Project Start Date	08/11/2015
	Project Finish Date	10/12/2017
	Planning Start Date	08/11/2015
	Planning Finish Date	09/04/2015
	Design Start Date	09/17/2015
	Design Finish Date	07/22/2016
	Construction Start Date*	10/04/2015
	Construction Finish Date*	10/11/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 102,000
	Projected Costs	\$ 49,076
	Projected Budget Variance	\$ 52,924