



SUNY Oswego Facilities Services Monthly Project Update

August, 2017

Project #	100114
Project Name	Exterior Wayfinding Signage Ph II # 17-105

Project Scope	Scope includes the replacement of all parking lot signs with new units to match the design of recently installed campus-wide wayfinding units (aqua acrylic & aluminum). Also includes installation of Tobacco Free signage on major pedestrian and vehicular paths.
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Becky Kempney
-----------------------------	---------------

Consultants	Cannon Design Architecture & Engineering PC	
Contractors	PAC & Associates of Oswego Inc.	

Project Update	<p>07172017RFk Tobacco free signs are installed</p> <ul style="list-style-type: none"> * One punch list item founds was the placement of Fallbrook sign that needs to be higher on the entrance fence. * A few sign posts were found to be unstable due to the installer apparently has not shown up for IDS; these were corrected. * Signs that were originally set to be installed were on speed limit signs in the design however UP Identified when we let them see the plan that they could not be hung on mph signs, (May 30 Becky, with regard to placement in the speed limit signs, the no smoking sign locations and arrangement were settled on before I got the project; I think by an exterior sign committee. Mike Lotito) <p>Exterior Parking Signs- Delayed Due to a color spec change and subcontractors pole installer fell through)</p> <p>On Jun 27, 2017 4:32 PM, "Douglas Baule We are manufacturing the signs - the ¼" frosted acrylic is cut and the graphics are applied, but the backs are not painted. I have to wait for the correct paint which will take a week to a week and a half. Doug (Delayed due to specs having two colors identified; last minute change.) On Jun 27, 2017 4:12 PM, "Douglas Baule Hi Rebecca, The Tobacco Free Signs are ready and will be installed this week. Because of the change in background color of the parking lot signs you confirmed late last Thursday there will be a delay. The paint has been ordered (it's not available locally) and will take a week to a week and a half to get here and of course there's a holiday next week which doesn't help. Once I receive the paint the signs will be painted in a day or two and will be ready to install. Because of the vagueness with the paint availability I'm pushing the final install date to July 14th, if the paint gets here earlier I will be able to get it completed sooner.</p> <p>Doug RFI Update- Sent: Wednesday, June 21, 2017 3:59 PM To: Brittany Smart Subject: Re: Exterior Signage Question</p> <p>A question has come up about the parking signs. On page 3 of the attached drawings the front view said that the back is to be white, but on the cutaway view it states that the color is to match the existing campus signage. Would you like me to submit an RFI for this? Thank you, Brittany</p>
----------------	---

Project Schedule	Project Start Date	04/05/2016
	Project Finish Date	08/21/2018
	Planning Start Date	04/05/2016
	Planning Finish Date	05/02/2016
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	12/30/2016
	Construction Finish Date*	08/21/2018
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$54,682
	Projected Costs	\$45,485
	Projected Budget Variance	\$ 9,197