



SUNY Oswego Facilities Services Monthly Project Update

August, 2017

Project #	100119
Project Name	Culkin Hall: Elevator Upgrades

Project Scope	The project will include the design and construction needed to upgrade the Culkin Hall Elevators to improve performance, reliability and safety.
---------------	--

Project Phase	D3 - Schematic
---------------	----------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	<p>August 1, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> Final Schematic Design received from Dwyer Architectural on July 21, 2017. RFQ responses for remaining design received July 21st; interviews scheduled for August 3rd. Anticipate design completion by November, 2017; construction complete by July 2018 (elevators rehabbed & functional).
----------------	--

Project Schedule	Project Start Date	01/02/2017
	Project Finish Date	10/14/2019
	Planning Start Date	01/02/2017
	Planning Finish Date	02/14/2017
	Design Start Date	08/10/2017
	Design Finish Date	12/28/2017
	Construction Start Date*	02/19/2018
	Construction Finish Date*	10/14/2019
	Equipment Start Date	
Equipment Finish Date		

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$757,404
	Projected Costs	\$ 18,017
	Projected Budget Variance	\$739,387