



SUNY Oswego Facilities Services Monthly Project Update

August, 2017

Project #	100126
Project Name	Penfield Library - Construct Collaborative Classroom

Project Scope	<p>Create classroom similar to Park Hall 213.</p> <ul style="list-style-type: none"> - add drop ceiling with bi level LED lights - add two projects and screens communicating back to a central podium- repurpose carpet from Wilber Hall and paint walls
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Tedra Marshall
-----------------------------	----------------

Consultants	SUNY Oswego	
Contractors	Rowlee Construction Inc.	

Project Update	8-14-17 - TLM - Trucking to move tables and chairs in this week
----------------	---

Project Schedule	Project Start Date	05/24/2016
	Project Finish Date	09/26/2018
	Planning Start Date	05/24/2016
	Planning Finish Date	06/21/2016
	Design Start Date	02/21/2017
	Design Finish Date	05/26/2017
	Construction Start Date*	02/27/2017
	Construction Finish Date*	08/03/2017
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$54,000
	Projected Costs	\$20,901
	Projected Budget Variance	\$33,099