



## SUNY Oswego Facilities Services Monthly Project Update

August, 2017

Project #	100136
Project Name	ID Location/Construct CSS Editing Lab

Project Scope	The project will engage an Architect to perform a Program Study and determine the physical space needs of CSS for classrooms, offices, labs, and storage rooms.
---------------	---

Project Phase	D1 - Program
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	August 1, 2017 (M. Lotito) 1. PA approved; budget requested for \$20k but no funding authorized. 2. Draft DES created for JMZ Architects to perform program study. 3. Room 6 in Mahar identified as temporary editing space.
----------------	---

Project Schedule	Project Start Date	10/10/2016
	Project Finish Date	11/11/2022
	Planning Start Date	10/10/2016
	Planning Finish Date	11/22/2016
	Design Start Date	09/07/2017
	Design Finish Date	10/19/2017
	Construction Start Date*	11/17/2017
	Construction Finish Date*	11/11/2022
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$25,000
	Projected Costs	\$ 0
	Projected Budget Variance	\$25,000