



# SUNY Oswego Facilities Services Monthly Project Update

August, 2017

Project #	100143
Project Name	Pedestrian Pathway Lighting Improvements

Project Scope	This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first.
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants	O'Brien & Gere	
Contractors		

Project Update	<p>August 1, 2017 (M. Lotito)</p> <ol style="list-style-type: none"> <li>1. Phase-1 design kicked-off on 7/20/2017. Schematic report due 8/24 (\$19,900 by OB&amp;G/LDI. Will address the immediate area of concern near the Village &amp; West Campus.</li> <li>2. RFQ for remaining design work advertised; due August 14th.</li> <li>3. Anticipate design completion by January 2018, Construction complete by Spring2019.</li> </ol>
----------------	--

Project Schedule	Project Start Date	11/16/2016
	Project Finish Date	10/18/2019
	Planning Start Date	11/16/2016
	Planning Finish Date	12/22/2016
	Design Start Date	08/08/2017
	Design Finish Date	01/30/2018
	Construction Start Date*	02/16/2018
	Construction Finish Date*	10/18/2019
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$813,000
	Projected Costs	\$ 20,549
	Projected Budget Variance	\$792,451