



SUNY Oswego Facilities Services Monthly Project Update

August, 2017

Project #	100154
Project Name	Renovations to Room 102, Sheldon Hall

Project Scope	Upgrade Sheldon 102 Office with new carpet, paint and furniture.
---------------	--

Project Phase	C5 - In Closeout
---------------	------------------

Current Project Coordinator	Jason Mirisoloff
-----------------------------	------------------

Consultants	Stevens Office Interiors	
Contractors	Oswego Quality Carpet	

Project Update	JLM 5-24-2017 Furniture installed moved to week of 5/29/2017.
----------------	---

Project Schedule	Project Start Date	02/15/2017
	Project Finish Date	05/29/2018
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	02/20/2017
	Design Finish Date	02/20/2017
	Construction Start Date*	05/29/2017
	Construction Finish Date*	05/29/2017
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$0
	Projected Costs	\$0
	Projected Budget Variance	\$0