

SUNY Oswego Facilities Services Monthly Project Update

December, 2016

Project #	100013
Project Name	Renovate Penfield First Floor Lobby and Reference Room

	Reference Room:
	Replace carpet, ceiling tiles, and light fixtures with new.
	Patch and Paint all wall surfaces including columns.
	Sand down and paint the existing stack shelving to look like new.
	Build partition walls to separate the new writing center space to
Project Scope	include one semi-private office.
	Update and add locations for electrical and data services to support
	the modern technologies for both the library and writing center.
	Purchase new furniture for the writing center.
	Lobby Area:
	Repair and refinish terrazzo flooring.
	Replace ceiling tiles and light fixtures with new.
	Patch and paint all wall surfaces including columns.
	Add four custom millwork desk units to support the following library
	functions: circulation desk, research desk, computer lab assistant
	(CLA), and writing center personal all located throughout the lobby
	area.
	Purchase furniture to support the printing needs throughout the lobby
	space.
Project Phase	C4 - Substantially Complete / Punch list

Current Project Coordinator

Tedra Marshall

Consultants		
Contractors	PAC & Associates of Oswego Inc.	Knapp Electric, Inc.

Project Update [11/18/2016 JLM - Jamie, (374-9934) @ Kassis plans to install sig	1/18/2016 JLM - Jamie, (374-9934) @ Kassis plans to install signs mid-December.
--	---

	Project Start Date	08/26/2013
	Project Finish Date	03/17/2017
	Planning Start Date	08/26/2013
	Planning Finish Date	10/08/2013
	Design Start Date	08/26/2013
Project Schedule	Design Finish Date	08/26/2013
Construction Dates Include Warranty Period	Construction Start Date	10/01/2015
	Construction Finish Date*	03/17/2017
	Equipment Start Date	
	Equipment Finish Date	

Project Costs	Projected Budget	\$ 606,000
	Projected Costs	\$ 499,242
	Projected Budget Variance	\$ 106,758