



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	100014	
Project Name	Tyler Surge Space (Parent Project)	
Project Scope	Plan, design, construct new and renovate existing spaces for use as long term surge space to accommodate the programs being temporarily displaced while Tyler Hall undergoes renovation.	
Project Phase	C3 - Construction	
Current Project Coordinator	Bob Lloyd	
Consultants	Architectura, P.C.	
Contractors	WD Malone Trucking & Excavating Inc	Rice Painting
Project Update	Bob Lloyd 9/14/17 This project remains open for current Surge Expenditures	
Project Schedule	Project Start Date	09/18/2013
	Project Finish Date	01/06/2020
	Planning Start Date	09/18/2013
	Planning Finish Date	10/15/2013
	Design Start Date	01/23/2014
	Design Finish Date	04/13/2015
	Construction Start Date*	06/01/2015
	Construction Finish Date*	01/03/2020
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$2,588,333
	Projected Costs	\$825,515
	Projected Budget Variance	\$1,762,818