



SUNY Oswego  
Facilities Services  
Monthly Project Update

December, 2016

Project #	100017
Project Name	Athletic Field - Track/Turf/Bleachers/Lighting

Project Scope	
---------------	--

Project Phase	C5 - In Closeout
---------------	------------------

Current Project Coordinator	Bob Lloyd
-----------------------------	-----------

Consultants	Appel Osborne Landscape Architecture	
Contractors	Robert H. Law, Inc.	

Project Update	
----------------	--

Project Schedule	Project Start Date	09/18/2013
	Project Finish Date	11/23/2017
	Planning Start Date	09/18/2013
	Planning Finish Date	10/31/2013
	Design Start Date	06/18/2014
	Design Finish Date	08/26/2015
	Construction Start Date*	10/29/2015
	Construction Finish Date*	11/23/2017
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 2,925,845
	Projected Costs	\$ 2,796,525
	Projected Budget Variance	\$ 129,320