



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

December, 2016

Project #	100036
Project Name	Signage ADA - Interior Signage

Project Scope	Construct and install ADA compliant signage in the following buildings; Commissary, Cooper Dining Hall, Lee Hall, Littlepage Dining Hall, Maintenance Building, Marano Campus Center, Mary Walker Health Center, Pathfinder Dining Hall, Service Building, and Wilber Hall.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants		
Contractors	PAC & Associates of Oswego Inc.	

Project Update	Project is in beneficial occupancy. LEED certificate frames have been installed in Shineman and Rice Creek.
----------------	---

Project Schedule	Project Start Date	12/09/2013
	Project Finish Date	02/27/2018
	Planning Start Date	12/09/2013
	Planning Finish Date	12/24/2013
	Design Start Date	03/21/2014
	Design Finish Date	09/03/2014
	Construction Start Date*	04/06/2016
	Construction Finish Date*	02/27/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 210,800
	Projected Costs	\$ 184,902
	Projected Budget Variance	\$ 25,898