



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego
Facilities Services
Monthly Project Update

December, 2016

Project #	100063
Project Name	Lakeside Community Steamline Replacement for Critical Maintenance

Project Scope	The existing steam supply line has reached the end of its expected useful life and has deteriorated to the point of being unreliable. It currently serves the five Lakeside community buildings which has more than 800 resident students. Any unscheduled loss of service would have a catastrophic impact upon the daily operation of the college.
---------------	--

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Joe Messmer
-----------------------------	-------------

Consultants	C&S Engineers Inc.	
-------------	--------------------	--

Contractors	DASNY (Dormitory Authority of the State of New York)	
-------------	--	--

Project Update	Project complete.
----------------	-------------------

Project Schedule	Project Start Date	11/25/2014
	Project Finish Date	08/16/2017
	Planning Start Date	11/25/2014
	Planning Finish Date	12/31/2014
	Design Start Date	11/25/2014
	Design Finish Date	07/07/2015
	Construction Start Date*	09/30/2015
	Construction Finish Date*	08/02/2017
	Equipment Start Date	
Equipment Finish Date		

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 700,000
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 700,000