



SUNY Oswego
Facilities Services
Monthly Project Update

December, 2016

Project #	100065
Project Name	Program Study for Intramural and Recreation

Project Scope	This project will be for a program study for Intramural and Recreation's continuing use of Lee Hall as a student recreation and activity center. The program study will need to provide a space program, concept design, existing conditions, and recommendations.
---------------	--

Project Phase	P2 - Studies
---------------	--------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	JMZ Architects and Planners P.C.	
Contractors		

Project Update	Final presentation to stakeholders is scheduled for January 26, 2017. Presentation will include phasing plan and cost estimate.
----------------	---

Project Schedule	Project Start Date	03/17/2014
	Project Finish Date	01/30/2017
	Planning Start Date	11/25/2014
	Planning Finish Date	03/03/2015
	Design Start Date	02/23/2016
	Design Finish Date	02/23/2016
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 105,000
	Projected Costs	\$ 1,611
	Projected Budget Variance	\$ 103,389