

## SUNY Oswego Facilities Services Monthly Project Update

December, 2016

Project #	100069		
Project Name	Campus Center - Repairs and Upgrades		
Project Scope	The Project is a multi-phase series of improvements to the Marano Campus Center that includes new flooring on the concourse level of the Arena, lighting upgrades in the food court, pedestrian path (Spine) and Arena, new signage throughout the building and the renovation of the Swetman Gym locker rooms into a new Student Activity center.  Construction will be on-going during winter and summer breaks with the Student Activity Center scheduled for construction in 2017. (MJL, 2016.05.12).		
Project Phase	D1 - Program		
Current Project Coordinator	Michael Lotito		
O a ser live et a			
Consultants			
Contractors			
Project Update	December 13, 2016 (M. Lotito) 1. Student Activity Center: a. Design kick-off meeting held in November 2016 (contract to HOLT Architects for \$177,630). b. Concept designs to be presented in January 2017. c. Anticipate design completion by July 2017; Construction complete by March 2018. 2. Arena Netting: a. Bids received; PAC construction low at \$99,900. Contract award process begun. b. Anticipate construction during June of 2017; Major Projects to administer CA per Project Management Meeting on 12/13/2016.		

	Project Start Date	12/05/2014
	Project Finish Date	11/06/2019
Project Schedule	Planning Start Date	12/05/2014
	Planning Finish Date	08/02/2015
	Design Start Date	09/22/2016
	Design Finish Date	07/12/2017
	Construction Start Date*	09/07/2017
	Construction Finish Date*	11/06/2019
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	

Project Costs	Projected Budget	\$ 1,775,000
	Projected Costs	\$ 445,212
	Projected Budget Variance	\$ 1,329,788