



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2018

| | | |
|---|--|--------------|
| Project # | 100075 | |
| Project Name | Tyler Hall - Phase II - Rehab for CM | |
| Project Scope | <p>Phase-II of the School of Communication, Media and the Arts (SCMA) continues the renovation of Tyler Hall. Interior spaces that were not part of the Phase-I project in 2016 will be updated, reconfigured and modernized to provide proper instructional, performance and support facilities for Theater, Art & Music. Design will continue through 2016 with most construction scheduled for 2017. (MJL, 2016.05.12). Some spaces will have construction start in late summer 2016 and continue during the fall semester.</p> | |
| Project Phase | C3 - Construction | |
| Current Project Coordinator | Amy Enwright | |
| Consultants | Architectural Resources | |
| Contractors | | |
| Project Update | <p>12.18.18 (Amy Enwright)</p> <ol style="list-style-type: none"> 1. The 2nd floor is being completed for turnover in Jan 2019 and moves into the renovated spaces are being coordinated. 2. Commons level - The south wing is under construction and being completed for turnover in early 2019. 3. Stage level - The south wing is under construction and being completed for turnover in early 2019. | |
| Project Schedule | Project Start Date | 12/05/2014 |
| | Project Finish Date | 08/27/2020 |
| | Planning Start Date | 12/05/2014 |
| | Planning Finish Date | 06/30/2016 |
| | Design Start Date | 09/04/2015 |
| | Design Finish Date | 05/12/2017 |
| | Construction Start Date* | 02/06/2018 |
| | Construction Finish Date* | 08/12/2019 |
| | Equipment Start Date | |
| Equipment Finish Date | | |
| *Construction Dates Include Warranty Period | | |
| Project Costs | Projected Budget | \$14,103,657 |
| | Projected Costs | \$626,166 |
| | Projected Budget Variance | \$13,477,491 |