



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

| | | |
|---|--|------------|
| Project # | 100085 | |
| Project Name | Campuswide - Submeter Installations | |
| Project Scope | <p>A direct requirement of Executive order-88 states that all energy used in a building that is 100,000 gsf or more must be metered.</p> <p>This project provides for the specification of adequate metering equipment and applicable installation details to accomplish the goal of the Executive Order and increase the ability to control the campus-wide steam system.</p> <p>Buildings within the scope include Penfield, Lanigan, Cayuga, Sheldon, Funnelle, Hart, Hewitt, Oneida and Onondaga (MJL, 2016.05.12)</p> | |
| Project Phase | C6 - Complete | |
| Current Project Coordinator | Kevin Knopp | |
| Consultants | O'Brien & Gere | |
| Contractors | HMI Mechanical | |
| Project Update | <p>October 24, 2017 (Knopp)</p> <p>1. Two of the meter bodies are installed incorrectly (Hart Hall, Funnelle Hall.) They need to be horizontal instead of vertical. HMI to reinstall correctly. (First week of November time frame)</p> <p>2. Penfield meter has faulty computer . RL Stone in process of replacing. (Same time frame of completion.)</p> | |
| Project Schedule | Project Start Date | 07/01/2015 |
| | Project Finish Date | 01/29/2018 |
| | Planning Start Date | |
| | Planning Finish Date | |
| | Design Start Date | 08/26/2015 |
| | Design Finish Date | 11/11/2016 |
| | Construction Start Date* | 07/06/2017 |
| | Construction Finish Date* | 01/29/2018 |
| | Equipment Start Date | |
| Equipment Finish Date | | |
| *Construction Dates Include Warranty Period | | |
| Project Costs | Projected Budget | \$165,500 |
| | Projected Costs | \$130,103 |
| | Projected Budget Variance | \$35,397 |