



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

| | | |
|---|--|------------|
| Project # | 100098 | |
| Project Name | Construct Batting Cage for Athletics | |
| Project Scope | Construct a 40' x 90' stone pad which will accept a double Batting Cage. Pad will include underdrain. Sleeves for Batting cage will be installed in pad during this project. Batting Cage installed by others. | |
| Project Phase | C3 - Construction | |
| Current Project Coordinator | Bob Lloyd | |
| Consultants | Appel Osborne Landscape Architecture | |
| Contractors | E-Z Paving Sealcoat Co LLC | |
| Project Update | Bob Lloyd 10/13/17 1. Construction complete 2. Final payment made 3. Moving to close-out stage | |
| Project Schedule | Project Start Date | 05/30/2016 |
| | Project Finish Date | 08/20/2018 |
| | Planning Start Date | 05/30/2016 |
| | Planning Finish Date | 07/12/2016 |
| | Design Start Date | 05/30/2016 |
| | Design Finish Date | 07/08/2016 |
| | Construction Start Date* | 10/31/2016 |
| | Construction Finish Date* | 08/17/2018 |
| | Equipment Start Date | |
| Equipment Finish Date | | |
| *Construction Dates Include Warranty Period | | |
| Project Costs | Projected Budget | \$35,200 |
| | Projected Costs | \$30,873 |
| | Projected Budget Variance | \$4,327 |