

SUNY Oswego Facilities Services Monthly Project Update

December, 2016

Project #	100101	
Project Name	Campus wide Drinking Fountain Replacements	
Project Scope	Ten existing drinking fountains will be replaced with new bottle filling stations to provide chilled, filtered water in an quick, easy delivery method for refilling water bottles. The units will be installed prior to the fall 2017 semester in Marano Campus Center, Mahar Hall, Hewitt Union, Lanigan Hall, Rich Hall and Littlepage Fitness center. (MJL, 2016.05.12).	
Project Phase	C3 - Construction	
Floject Fliase	C3 - Construction	
Current Project Coordinator	Michael Lotito	
Consultants		
Contractors	Wilkins Mechanical Inc.	
Contractors	WIINITS WECHAITICALTIC.	
Project Update	December 13, 2016 (M. Lotito) 1. Remaining funding to be used for a Phase-II of installations; will initiate a term contract w/ Wilkins Mechanical. 2. Anticipate Phase-II installations to start in January 2017 and proceed through June 2017.	
	Project Start Date	09/23/2015
	Project Finish Date	08/01/2018
	Planning Start Date	09/23/2015
	Planning Finish Date	11/06/2015
Project Schedule	Design Start Date	12/28/2015
	Design Finish Date	05/02/2016
	Construction Start Date*	05/17/2016
	Construction Finish Date*	08/01/2018
	Equipment Start Date	
*Construction Dates Include Warranty Period	Equipment Finish Date	
Project Costs	Projected Budget	1 1
	Projected Costs	
	Projected Budget Variance	\$ 29,087