



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	100101	
Project Name	Campuswide Drinking Fountain Replacements	
Project Scope	<p>Ten existing drinking fountains will be replaced with new bottle filling stations to provide chilled, filtered water in an quick, easy delivery method for refilling water bottles. The units will be installed prior to the fall 2017 semester in Marano Campus Center, Mahar Hall, Hewitt Union, Lanigan Hall, Rich Hall and Littlepage Fitness center. (MJL, 2016.05.12).</p>	
Project Phase	C6 - Complete	
Current Project Coordinator	Michael Lotito	
Consultants		
Contractors	Wilkins Mechanical Inc.	
Project Update	<p>August 29, 2017 (M. Lotito)</p> <p>1. Last 5 additional bottle filling stations are in-hand; to be installed by M&O during fall 2017.</p> <p>2. Awaiting final bill for material to move to Pending Close-Out.</p>	
Project Schedule	Project Start Date	09/23/2015
	Project Finish Date	09/05/2018
	Planning Start Date	09/23/2015
	Planning Finish Date	11/06/2015
	Design Start Date	12/28/2015
	Design Finish Date	05/02/2016
	Construction Start Date*	05/17/2016
	Construction Finish Date*	09/05/2018
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$70,000
	Projected Costs	\$63,060
	Projected Budget Variance	\$6,940