



SUNY Oswego  
Facilities Services  
Monthly Project Update

December, 2016

Project #	100114
Project Name	Exterior Wayfinding Signage Ph II

Project Scope	
---------------	--

Project Phase	
---------------	--

Current Project Coordinator	Joe Messmer
-----------------------------	-------------

Consultants		
Contractors		

Project Update	<p>December 13, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> <li>Project is out to bid; responses due on January 10th, 2017 at 2:00 pm.</li> <li>Contract Administration will be by FM&amp;O (Becky Kempney/Grounds) per Project Management meeting on 12/13/2016.</li> </ol>
----------------	--

Project Schedule	Project Start Date	04/05/2016
	Project Finish Date	06/08/2018
	Planning Start Date	04/05/2016
	Planning Finish Date	05/02/2016
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	11/25/2016
	Construction Finish Date*	06/08/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 47,416
	Projected Costs	\$ 2,171
	Projected Budget Variance	\$ 45,245