



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	100114	
Project Name	Exterior Wayfinding Signage Ph II # 17-105 C2017	
Project Scope	Scope includes the replacement of all parking lot signs with new units to match the design of recently installed campus-wide wayfinding units (aqua acrylic & aluminum). Also includes installation of Tobacco Free signage on major pedestrian and vehicular paths.	
Project Phase	C3 - Construction	
Current Project Coordinator	Becky Kempney	
Consultants	Cannon Design Architecture & Engineering PC	
Contractors	PAC & Associates of Oswego Inc	
Project Update	Job Completed waiting on pay app.	
Project Schedule	Project Start Date	04/05/2016
	Project Finish Date	12/01/2017
	Planning Start Date	04/05/2016
	Planning Finish Date	05/02/2016
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	12/30/2016
	Construction Finish Date*	12/01/2017
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$54,682
	Projected Costs	\$43,985
	Projected Budget Variance	\$10,697