



SUNY Oswego
Facilities Services
Monthly Project Update

December, 2016

Project #	100122
Project Name	Campus wide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	D4 - Design Development
---------------	-------------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	Occupied/vacant locks still need to be installed in Sheldon, Shineman, Hewitt, and Mackin. Expected completion date of 12/15/16, except Mackin Hall. Mackin needs door install first which is expected mid-January. Construction on priority two rooms has begun. Priority two rooms include Lakeside, MCC, Funnelle, Onondaga, and Seneca. Construction expected to be complete by 1/23/17. Priority 3 rooms have been put on hold due to lack of funding.
----------------	---

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 66,400
	Projected Costs	\$ 14,739
	Projected Budget Variance	\$ 51,661