



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	100126	
Project Name	Penfield Library - Construct Collaborative Classroom	
Project Scope	Create classroom similar to Park Hall 213. - add drop ceiling with bi level LED lights - add two projects and screens communicating back to a central podium - repurpose carpet from Wilber Hall and paint walls	
Project Phase	C3 - Construction	
Current Project Coordinator	Tedra Marshall	
Consultants	SUNY Oswego	
Contractors	Rowlee Construction Inc	
Project Update	10-26-17 - TLM - punch list complete. Reused whiteboard from Wilber Hall failing, order new white board to replace unit.	
Project Schedule	Project Start Date	05/24/2016
	Project Finish Date	09/26/2018
	Planning Start Date	05/24/2016
	Planning Finish Date	06/21/2016
	Design Start Date	02/21/2017
	Design Finish Date	05/26/2017
	Construction Start Date*	02/27/2017
	Construction Finish Date*	08/03/2017
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$54,000
	Projected Costs	\$21,865
	Projected Budget Variance	\$32,135