



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

SUNY Oswego  
Facilities Services  
Monthly Project Update

December, 2016

Project #	100132
Project Name	Rehab Permaculture Garden

Project Scope	
---------------	--

Project Phase	
---------------	--

Current Project Coordinator	Michael Lotito
-----------------------------	----------------

Consultants		
Contractors		

Project Update	<p>December 13, 2016 (M. Lotito)</p> <ol style="list-style-type: none"> <li>DES to engage Laura Shaddock to design the rehab of the Permaculture Garden in the North Quadrant and sod/grass the remaining three quadrants (\$1,350).</li> <li>Design to be complete in January of 2017, bidding/construction to be complete by May 2017 Commencement.</li> </ol>
----------------	--

Project Schedule	Project Start Date	08/02/2016
	Project Finish Date	08/01/2018
	Planning Start Date	08/02/2016
	Planning Finish Date	09/14/2016
	Design Start Date	10/07/2016
	Design Finish Date	01/26/2017
	Construction Start Date*	03/20/2017
	Construction Finish Date*	08/01/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 45,000
	Projected Costs	\$ 0
	Projected Budget Variance	\$ 45,000