



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	100136	
Project Name	ID Location/Construct CSS Editing Lab	
Project Scope	The project will engage an Architect to perform a Program Study and determine the physical space needs of CSS for classrooms, offices, labs, and storage rooms.	
Project Phase	D1 - Program	
Current Project Coordinator	Michael Lotito	
Consultants		
Contractors		
Project Update	September 13, 2017 (M. Lotito) 1. PA approved; budget requested for \$20k but no funding authorized.. 2. Draft DES created for JMZ Architects to perform program study. 3. Room 6 in Mahar identified as temporary editing space.	
Project Schedule	Project Start Date	10/10/2016
	Project Finish Date	11/11/2022
	Planning Start Date	10/10/2016
	Planning Finish Date	11/22/2016
	Design Start Date	09/07/2017
	Design Finish Date	10/19/2017
	Construction Start Date*	11/17/2017
	Construction Finish Date*	11/11/2022
	Equipment Start Date	
Equipment Finish Date		
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$25,000
	Projected Costs	\$0
	Projected Budget Variance	\$25,000