



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2017

Project #	100142	
Project Name	Sheldon Hall Upgrades to Loading Dock	
Project Scope		
Project Phase	C6 - Complete	
Current Project Coordinator	Becky Kempney	
Consultants	SUNY Oswego	
Contractors	WD Malone Trucking & Excavating Inc	
Project Update	09282017 Job complete waiting for pay app.!	

Project Schedule	Project Start Date	02/01/2017
	Project Finish Date	11/09/2017
	Planning Start Date	02/01/2017
	Planning Finish Date	06/01/2017
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	08/03/2017
	Construction Finish Date*	11/09/2017
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		

Project Costs	Projected Budget	\$44,000
	Projected Costs	\$43,199
	Projected Budget Variance	\$801