



SUNY Oswego
Facilities Services
Provide, Support & Serve

SUNY Oswego Facilities Services Monthly Project Update

December, 2018

| | | |
|---|---|------------|
| Project # | 100143 | |
| Project Name | Pedestrian Pathway Lighting Improvements | |
| Project Scope | This is a campus-wide project and will seek to improve lighting levels, controls, efficiency and reliability on all major pedestrian pathways. Project will be phased to address the areas of highest concern first. | |
| Project Phase | D5 - Construction Documents | |
| Current Project Coordinator | Tim O'Hara | |
| Consultants | O'Brien & Gere | |
| Contractors | | |
| Project Update | <p>April 9, 2018 (M. Lotito)</p> <p>1. Phase-I Bids received on 3/26; E-Z Paving is apparent low. Will move to construction upon approval. Anticipate construction completion by September 2018.</p> <p>2. Phase-II field work completed by M/E Engineering completed in March. Anticipate design completion by June 2018, construction complete by June, 2019.</p> | |
| Project Schedule | Project Start Date | 11/16/2016 |
| | Project Finish Date | 09/11/2020 |
| | Planning Start Date | 11/16/2016 |
| | Planning Finish Date | 12/23/2016 |
| | Design Start Date | 08/08/2017 |
| | Design Finish Date | 05/01/2018 |
| | Construction Start Date* | 06/29/2018 |
| | Construction Finish Date* | 09/11/2020 |
| | Equipment Start Date | |
| Equipment Finish Date | | |
| *Construction Dates Include Warranty Period | | |
| Project Costs | Projected Budget | \$828,000 |
| | Projected Costs | \$188,258 |
| | Projected Budget Variance | \$639,742 |