



# SUNY Oswego Facilities Services Monthly Project Update

December, 2018

Project #	100181	
Project Name	Tyler Hall - Phase II - Surge Space	
Project Scope		
Project Phase	C3 - Construction	
Current Project Coordinator	Amy Enwright	
Consultants		
Contractors		
Project Update	<p>12.18.18 (Amy Enwright)</p> <p>1. The permanent moves into the Ph IIA renovated spaces of Tyler are being planned and communicated across SCMA, M+O, and with PAC/SUCF.</p> <p>2. The permanent surge for Ph IIA is schedule from Dec 17 - Jan 28th.</p>	
Project Schedule	Project Start Date	11/01/2017
	Project Finish Date	09/27/2019
	Planning Start Date	
	Planning Finish Date	
	Design Start Date	
	Design Finish Date	
	Construction Start Date*	
	Construction Finish Date*	
	Equipment Start Date	
	Equipment Finish Date	
*Construction Dates Include Warranty Period		
Project Costs	Projected Budget	\$515,000
	Projected Costs	\$337,217
	Projected Budget Variance	\$177,783